



**WISCONSIN DEPARTMENT OF NATURAL RESOURCES
AND
FEDERAL EMERGENCY MANAGEMENT AGENCY
COOPERATING TECHNICAL PARTNERS
MAPPING ACTIVITY STATEMENT**

Mapping Activity Statement No. WDNR04-09-LaCrosse

**Digital Flood Insurance Rate Map Production and Development of
Updated Flood Data for LaCrosse County, Wisconsin**

In accordance with the Cooperating Technical Partners (CTP) Partnership Agreement dated September 14, 2001 between the Wisconsin Department of Natural Resources (WDNR) and the Federal Emergency Management Agency (FEMA), Mapping Activity Statement (MAS) No. WDNR04-09-LaCrosse is as follows.

SECTION 1—OBJECTIVE AND SCOPE

The objective of the Flood Map Project documented in this MAS is to develop a Digital Flood Insurance Rate Map (DFIRM) and Flood Insurance Study (FIS) report for LaCrosse County. The DFIRM and FIS report will be produced in the FEMA DFIRM Format.

Scoping will be necessary to determine the final extent of work for this project. It is expected that the Mapping Partners involved in this project will include updated flood hazard data for flooding sources. See Activity 11 for details.

This Flood Map Project will be completed by the following:

- **WDNR**
 - WDNR study contractor**
 - FEMA Region V**
 - Baker Corporation, under contract to FEMA as National Service Provider (NSP)**

WDNR shall notify FEMA and the NSP by e-mail of all meetings with community officials at least one week prior to the meeting (with as much notice as possible). FEMA and/or the NSP may or may not attend the community meetings.

The activities for this Flood Map Project, including required Quality Assurance/Quality Control (QA/QC) reviews, and the Mapping Partners that will complete them are summarized in the table below. The sections of this MAS that follow the table below describe the specific activities, responsible Mapping Partner(s), FEMA standards that must be met, and resultant map components.

ACTIVITIES	CTP	FEMA
Activity 1 – Scoping	X	
Activity 2 – Outreach	X	
Activity 3 – Field Surveys and Reconnaissance		
Activity 4 – Topographic Data Development		
Activity 5 – Independent QA/QC Review of Topographic Data		
Activity 6 – Hydrologic Analyses		
Activity 7 – Independent QA/QC Review of Hydrologic Analyses		
Activity 8 – Hydraulic Analyses		
Activity 9 – Independent QA/QC Review of Hydraulic Analyses		
Activity 10 – Floodplain Mapping (Detailed Riverine)		
Activity 10A – Floodplain Mapping (Redelineation Using Effective Flood Profiles and Updated Topographic Data)		
Activity 10B – Floodplain Mapping (Refinement or Creation of Zone A)	X	
Activity 11 – Independent QA/QC Review of Floodplain Mapping (Revised Areas)	X	
Activity 12 – Base Map Acquisition	X	
Activity 13 – DFIRM Production (Non-Revised Areas)	X	
Activity 13A – Independent QA/QC Review of DFIRM Production (Non-Revised Areas)	X	
Activity 14A – Application of DFIRM Graphic and Database Specifications	X	
Activity 14B – Independent QA/QC Review of DFIRM Product Meeting FEMA Graphic and Database Specifications	X	
Activity 15 – Preliminary DFIRM and FIS Report Distribution	X	
Activity 16 – Post-Preliminary Processing	tbd	tbd

FEMA has developed tools to assist in the development of the flood hazard data studies and the Digital Flood Insurance Rate Maps (DFIRMs) that can be used at the WDNR's discretion. The tools available at this time include WISE software and the DFIRM production tools. FEMA will, through the NSP, provide access and training in these tools.

Use of WISE and other FEMA-supplied production tool sets is not required. Should the WDNR choose not to use these production tools, intermediate project data should be submitted to FEMA in accordance with data capture standards at major milestones in each Mapping Project. Submitting data in these standards will aid in more efficient quality control reviews, data storage, archiving, and for future study updates.

The Data Capture Standard submittals are required at the following study milestones as appropriate for the project's scope of work:

- Project Scoping (as specified)
 - Terrain Data Processing Completed
 - Field Survey Completed
- Hydrology Completed (draft and final)
 - Hydraulics Completed (draft and final)
- Coastal Analysis Completed (draft and final)
 - DFIRM Mapping (draft and preliminary)

QA/QC review activities may be performed by CTPs or the NSP at the discretion of FEMA. Please note the NSP will also be performing periodic audits and overall study/project management to ensure study quality.

FEMA will be providing download/upload capability for intermediate data submittals through the Management Information Portal (MIP). Data submittals uploaded via the MIP will include the same data required prior to the existence of the MIP.

Activity 1 – Scoping

Responsible Mapping Partner: WDNR

Scope: This task involves collecting data from a variety of sources including community surveys, other Federal and State Agencies, NFIP State Coordinators, Community Assistance Visits (CAV's) and FEMA archives. The WDNR will evaluate the effective FIS report and FIRM maps to see if it needs to be updated. Lists of mapping needs will be obtained from the MNUSS database, community surveys and CAV's if available.

Data collection will include obtaining the best available base map materials (corporate limits, roads, orthophotos, etc) along with stream centerline files. The acquired data will be imported into the scoping tool and used during the Scoping Task. In the Scoping Tool all streams should have unique names, the limits of the effective FEMA studies should be identified, LOMC areas should be identified, and community requests should be identified. This task also includes populating the streamlines with existing pipeline and scoped studies currently underway.

In cooperation with the FEMA Region, a Project Management Team will be established consisting of the WDNR, FEMA's regional engineer, LaCrosse County, and other appropriate officials. The Project Management Team will be responsible for coordinating the activities of this project and completing all tasks identified in this Statement of Work.

Preliminary Research Activities can be separated into two categories—researching effective information and researching available data for the Flood Map Project. The following tasks shall be completed to research effective information:

1. Inventory the FEMA archives for effective FIRM panels, FBFM panels, FIS reports, Other flood hazard data or existing study data
2. Summarize the information in the MNUSS database
3. Summarize contiguous community agreement checks
4. Review CAV and CAC files
5. Develop a “scoping map” and an overview of the results of the research.

The WDNR will co-ordinate, set-up, and hold the Scoping Meeting. This includes identifying a time, place, and all participants. The purpose of this meeting is to present the current information to the local officials (state, county and municipal) and coordinate on prioritization and identification of study areas. The WDNR shall be responsible for compiling the necessary information for the meeting. These items may include: FIS and FIRM for affected communities; USGS quads for the study area; best available community base map(s); effective FIRM summary; Available Data Inventory; Scoping Map; Scoping Meeting Agenda/Minutes form; Aerial photos/topographic mapping if available; existing drainage studies or other H&H data; Community master plan(s)/Drainage Master Plan(s); Zoning Maps; Street Maps; As-built plans; and Floodplain Ordinance(s).

Based on the discussion of mapping needs, the WDNR and FEMA Project Officer will finalize the areas to be included in the project (based on recommendations provided by the Project Team). The following issues will be discussed and refined: Review and Refinement of Flood Hazard Identification Methodologies, Review of Proposed Paneling Scheme, Review and Refinement of Base and Topographic Map Source, and Finalization of Map Production and Database Options.

Standards: All work under Activity shall be performed in accordance with the standards specified in Section 5 of this MAS.

Deliverables: The Final Scoping Report shall be delivered with all of the components as laid out in the attached "Partner Flood Map Modernization Program Scoping Report" template in Appendix A in accordance with the schedule outlined in Section 6 for this Activity.

Activity 2 – Outreach

Responsible Mapping Partner: WDNR

Scope: The outreach activities for a Flood Map Project can best be understood as a process that begins during the Project Scoping phase (See Activity 1) and continues through the Map Production and Post-preliminary phases. A regulatory overview of required activities is followed by a description of tools that can be used in working with stakeholders to keep them informed and to solicit their input.

The overarching goal for conducting outreach is to create a climate of understanding and ownership of the mapping process at the State and local levels. Well-planned outreach activities can reduce political stress, confrontation in the media, and public controversy, which can arise from lack of information, misunderstanding, or misinformation. These outreach activities also can assist FEMA and other members of the Project Team in responding to congressional inquiries.

By proactively reaching out to all key stakeholders as early in the Flood Map Project as possible, the maps can be used to their full potential. The likelihood of appeals may also be reduced or eliminated. Specific Contractor activities shall include, but are not limited to -

- ✓ Establishing two-way communication to address the needs of, inform and obtain feedback from, the stakeholders;
- ✓ Ensuring compliance with due process requirements;
- ✓ Interacting with technical representatives to ensure production of accurate and up-to-date maps;
- ✓ Enhancing ownership by communities
- ✓ Tracking, monitoring, and evaluating outreach activities and adjusting efforts according to ongoing feedback and evolving project needs.

All communication with local governments will be done in accordance with Title 44 Code of Federal Regulations Part 66.

Standards: All work under Activity 2 shall be performed in accordance with the standards specified in Section 5 of this MAS.

Deliverables: Upon Completion of Outreach and Coordination the Contractor shall deliver the following to the FEMA Regional Project Officer in accordance with the schedule outlined in Section 6 for this Activity:

- A report detailing outreach and coordination activities

Backup or supplemental information used in writing this report

Activity 3 - Field Surveys and Reconnaissance

Responsible Mapping Partner: None

Scope: Will not be completed as part of this project.

Activity 4 - Topographic Data Development

Responsible Mapping Partner: None

Scope: No new topographic data will be developed for this project.

Activity 5 - Independent QA/QC Review of Topographic Data

Responsible Mapping Partner: WDNR

Scope: .None.

Activity 6 – Hydrologic Analyses

Responsible Mapping Partner: FEMA

Scope: FEMA has already completed hydrologic analyses for new detailed study areas. Other new work in new detailed study is not anticipated.

Activity 7 - Independent QA/QC Review of Hydrologic Analyses

Responsible Mapping Partner: WDNR

Scope: None.

Activity 8 – Hydraulic Analyses

Responsible Mapping Partner: FEMA

Scope: FEMA has already completed hydraulic analyses for new detailed study areas. Other new work in new detailed study is not anticipated.

Activity 9 - Independent QA/QC Review of Hydraulic Analyses

Responsible Mapping Partner: WDNR

Scope: None.

Activity 10 - Floodplain Mapping (Detailed Riverine)

Responsible Mapping Partner: None

Scope: FEMA has already completed floodplain mapping for new detailed study areas. Other new work in new detailed study is not anticipated.

Activity 10A - Floodplain Mapping (Redelineation of Detailed Floodplain Boundaries Using Updated Topographic Data)

Responsible Mapping Partner: WDNR

Scope: None.

Activity 10B - Floodplain Mapping (Refinement or Creation of Zone A)

Responsible Mapping Partner: WDNR

Scope: The WDNR shall use existing topographic data to delineate the floodplain boundaries on a digital work map. In addition, the WDNR shall address all concerns or questions regarding Activity 10B that are raised during the independent QA/QC review under Activity 11.

The WDNR may expand on the approaches for analyzing Zone A areas outlined in *Guidelines and Specifications for Flood Hazard Mapping Partners* and in FEMA 265, *Managing Floodplain Development in Approximate Zone A Areas* (April 1995), and/or develop new approaches. Such approaches must be coordinated with the FEMA Regional Project Officer identified in Section 12 of this MAS before analysis and mapping begin.

Standards: All work under Activity 10B shall be performed in accordance with the standards specified in Section 5 of this MAS.

Deliverables: Upon completion of floodplain mapping for 10 miles of existing approximate areas, the WDNR shall submit the results for an independent QA/QC review under Activity 11. The WDNR shall submit the mapping for the remaining flooding sources for a final QA/QC review at the completion of this activity.

In accordance with the TSDN format described in Appendix M of *Guidelines and Specifications for Flood Hazard Mapping Partners*, the WDNR shall make the following products available to FEMA in accordance with the schedule outlined in Section 6 for this Activity:

- Digital work maps showing the 1-percent-annual-chance floodplain boundary delineations, flood insurance risk zone labels, and all applicable base map features;
- Written summary of the analysis methodologies;
- Any backup or supplemental information, including supporting calculations and assumptions for any computed 1-percent-annual-chance water-surface elevations used in the mapping required for the independent QA/QC review under Activity 11;
- Hardcopy and digital versions of input and output for any computer programs that were used;
- DFIRM mapping files, prepared in accordance with the requirements in *Guidelines and Specifications for Flood Hazard Mapping Partners*;
- Metadata files describing the DFIRM data, including all required information shown in *Guidelines and Specifications for Flood Hazard Mapping Partners*;

- Complete set of plots of DFIRM panels showing all detailed flood hazard information at a suitable scale; and
- A Summary Report that describes and provides the results of all automated or manual QA/QC review steps taken during the preparation of the DFIRM.
- NSP Format Mapping Database or Intermediate Data Delivery consistent with the NSP Data Capture Standards – Appendix N of the Guidelines and Specifications for Flood Mapping Partners

If automated GIS-based models are applied, all input data, output data, intermediate data processing products, and GIS data layers shall be submitted.

Appendix M may be downloaded from the FEMA Flood Hazard Mapping Web site at http://www.fema.gov/pdf/fhm/frm_gsam.pdf.

Activity 11 - Independent QA/QC Review of Floodplain Mapping (Revised Areas)

Responsible Mapping Partner: WDNR

Scope: The WDNR shall review the floodplain mapping submitted under Activities 10, 10A, and 10B to ensure that the results of the analyses performed are accurately represented. This work shall include, at a minimum, the activities listed below.

- Review of floodplain mapping files for the Corps of Engineers detailed study of the Mississippi River, completed 6/2004 and submitted to both FEMA and the WDNR. WDNR will ensure that the mapping files comply with DFIRM specs.
- Review the cross sections for proper location and orientation on the work map and agreement with the Floodway Data Table.

Review the regulatory floodway widths for agreement with the widths shown in the Floodway Data Table and the results of the hydraulic modeling.
- Review the floodplain boundaries for agreement with the flood elevations shown in the Floodway Data Table and the contour lines and other topographic information shown on the work maps.
- Review the floodplain widths at cross sections as shown on the work maps to ensure they match the Floodway Data Table.
- Review the floodplain boundaries as shown on the work maps to ensure they match the Flood Profiles.
- Review the flood insurance risk zones as shown on the work maps to ensure they are labeled properly.
- Review the DFIRM mapping files to ensure they were prepared in accordance with the requirements in *Guidelines and Specifications for Flood Hazard Mapping Partners*.
- Review the metadata files to ensure they include all required information shown in *Guidelines and Specifications for Flood Hazard Mapping Partners*.

Standards: All work under Activity shall be performed in accordance with the standards specified in Section 5 of this MAS.

Deliverables: In accordance with the TSDN format described in Appendix M of *Guidelines and Specifications for Flood Hazard Mapping Partners*, the WDNR shall make the following products available to FEMA in accordance with the schedule outlined in Section 6 for this Activity:

- A Summary Report that describes the findings of the QA/QC review, noting any deficiencies in or agreeing with the mapping results;
- Recommendations to resolve any problems that are identified during the independent QA/QC review; and
- An annotated work map with all questions and/or concerns indicated, if necessary.

Appendix M may be downloaded from the FEMA Flood Hazard Mapping Web site at http://www.fema.gov/pdf/fhm/firm_gsam.pdf.

Activity 12 - Base Map Acquisition

Responsible Mapping Partner: WDNR

Scope: Activity 12 consists of obtaining the digital base map, orthophoto, for the project. LaCrosse County shall provide the digital base map. The required activities are as follows:

- Obtain digital files (raster or vector) of the base map.
- Secure necessary permissions from the map source to allow FEMA's use and distribution of hardcopy and digital map products using the digital base map, free of charge.
- Certify that the digital data meets the minimum standards and specifications that FEMA requires for DFIRM production.
- Populate the DFIRM database with the information required by FEMA.

Standards: All work under Activity 12 shall be performed in accordance with the standards specified in Section 5 of this MAS.

Deliverables: In accordance with the TSDN format described in Appendix M of *Guidelines and Specifications for Flood Hazard Mapping Partners*, LaCrosse County shall make the following products available to FEMA in accordance with the schedule outlined in Section 6 for this Activity:

- Written certification that the digital data meet the minimum standards and specifications and
- Documentation that FEMA can use the digital base map.

Appendix M may be downloaded from the FEMA Flood Hazard Mapping Web site at http://www.fema.gov/pdf/fhm/firm_gsam.pdf.

Activity 13 – DFIRM Production (Non-Revised Areas)

Responsible Mapping Partner: WDNR

Scope: For all flooding sources except those segments for which updated flood data will be developed under Activities 1 through 11, WDNR shall convert the information shown on the effective FIRM and Flood Boundary Floodway Map (FBFM) panels for all incorporated and unincorporated areas of LaCrosse County to digital format in conformance with FEMA DFIRM specifications. WDNR shall use the base map acquired under Activity 12 for the conversion. WDNR shall digitize the flood themes for those segments of flooding sources that will not be updated Activities 10, 10A, and 10B. WDNR also shall incorporate the results of LOMCs issued by FEMA since the date of the current effective FIRM for each affected community.

Also, WDNR shall address all comments and questions regarding Activity 13 that are raised by the independent QA/QC review under Activity 13A.

WDNR shall not digitize the flood theme for those segments of flooding sources for which updated flood data will be developed. Rather, WDNR shall leave these as “holes” in the digital flood theme that will be filled in as part of Activity 14 using the digital flood data developed under Activities 10, 10A, and 10B.

Standards: All work under Activity 13 shall be performed in accordance with the standards specified in Section 5 of this MAS.

Deliverables: Upon completion of 2 DFIRM panels, WDNR shall submit the panels for an independent QA/QC review under Activity 11. The remainder of the panels shall be submitted when this activity is completed. In accordance with the TSDN format described in Appendix M of *Guidelines and Specifications for Flood Hazard Mapping Partners*, WDNR shall make the following products available to FEMA in accordance with the schedule outlined in Section 6 for this Activity:

- Digital work maps showing the 1- and 0.2-percent-annual-chance floodplain boundary delineations, regulatory floodway boundary delineations, cross sections, BFEs, flood insurance risk zone labels, and all applicable base map features;
- DFIRM mapping files, prepared in accordance with the requirements in *Guidelines and Specifications for Flood Hazard Mapping Partners*;
- Metadata files describing the DFIRM data, including all required information shown in *Guidelines and Specifications for Flood Hazard Mapping Partners*; and
- A Summary Report that describes and provides the results of all automated or manual QA/QC review steps taken during the preparation of the DFIRM, including a check that the road and floodplain relationship is maintained for all non-revised areas.

Appendix M may be downloaded from the FEMA Flood Hazard Mapping Web site at http://www.fema.gov/pdf/fhm/frm_gsam.pdf.

Activity 13A – Independent QA/QC Review of DFIRM Production (Non-Revised Areas)

Responsible Mapping Partner: WDNR

Scope: WDNR shall review the DFIRM panels submitted under Activity 13 to ensure that the new DFIRM panels accurately represent the information shown on the effective FIRMs and FBFMs for the area mapped. Based on the findings of the scoping process (Activity 1), it is anticipated that all currently mapped streams will be re-delineated and/or remodeled. This work shall include, at a minimum, checking the following:

Cross sections were properly located and oriented as shown on the FIRM or FBFM.

- Regulatory floodway widths agree with the widths shown on the FIRM or FBFM
- The 1 and 0.2-percent-annual-chance floodplain boundaries agree with the floodplain boundaries shown on the FIRM and the contour lines, other topographic information, and planimetric information shown on the DFIRM base.
- Flood insurance risk zone designations are indicated properly
 - DFIRM mapping files meet the GIS file and database format requirements specified in FEMA's *Guidelines and Specifications for Flood Hazard Mapping Partners* and conform to those requirements for content and attribution.
 - Metadata files describing the DFIRM data include the required information

Standards: All work under Activity 13A shall be performed in accordance with the standards specified in Section 5 of this MAS.

Deliverables: In accordance with the TSDN format described in Appendix M of *Guidelines and Specifications for Flood Hazard Mapping Partners*, WDNR shall make the following products available to FEMA in accordance with the schedule outlined in Section 6 for this Activity:

A Summary Report that describes the findings of the QA/QC review noting any deficiencies in or agreeing with the mapping results;

- Recommendations to resolve any problems that are identified during the independent QA/QC review; and
- An annotated copy of the DFIRM with all questions and/or concerns indicated, if necessary.

Appendix M may be downloaded from the FEMA Flood Hazard Mapping Web site at http://www.fema.gov/pdf/fhm/frm_gsam.pdf.

Activity 14 –DFIRM Production (Merging Revised and Non-Revised Information)

Responsible Mapping Partner WDNR

Scope: Upon completion of the floodplain mapping activities for the revised areas (Activities 10, 10A, and/or 10B) and the DFIRM production for non-revised areas (Activity 13), WDNR shall merge the digital floodplain data into a single, updated DFIRM. This work is to include tie-in of flood hazard information for areas that were not studied as part of the Flood Map Project documented in this MAS. WDNR also shall tie in the revised and non-revised Flood Profiles, floodplain boundaries, and regulatory floodway boundaries with contiguous communities that were not studied as part of the Flood Map Project documented in this MAS. WDNR shall coordinate with FEMA and those Mapping Partners responsible for Activities 10, 10A, 10B, and 13, as necessary, to resolve any potential tie-in issues.

Standards: All work under Activity 14 shall be performed in accordance with the standards specified in Section 5 of this MAS.

Deliverables: In accordance with the TSDN format described in Appendix M of *Guidelines and Specifications for Flood Hazard Mapping Partners*, WDNR shall make the following products available to FEMA in accordance with the schedule outlined in Section 6 for this Activity:

- Digital work maps showing the 1- and 0.2-percent-annual-chance floodplain boundary delineations, regulatory floodway boundary delineations, cross sections, BFEs, flood insurance risk zone labels, and all applicable base map features;
- DFIRM mapping files, prepared in accordance with the requirements in *Guidelines and Specifications for Flood Hazard Mapping Partners*;
- Metadata files describing the DFIRM data, including all required information shown in *Guidelines and Specifications for Flood Hazard Mapping Partners*; and
- A Summary Report that describes and provides the results of all automated or manual QA/QC review steps taken during the preparation of the DFIRM.

Appendix M may be downloaded from the FEMA Flood Hazard Mapping Web site at http://www.fema.gov/pdf/fhm/frm_gsam.pdf.

Activity 14A – DFIRM Production (Application of DFIRM Graphics and Database Specifications)

Responsible Mapping Partner: WDNR

Scope: The WDNR shall apply the final FEMA DFIRM graphic and database specifications to the DFIRM files produced under Activity 14. This work shall include adding all required annotation, line pattern, area shading, and map collar information (e.g., map borders, title blocks, legends, notes to user). The WDNR shall coordinate with those Mapping Partners responsible for Activities 10, 10A, 10B, 13, and 14, as necessary, to resolve any problems that are identified during Activity 14A.

Standards: All work under Activity 14A shall be performed in accordance with the standards specified in Section 5 of this MAS.

Deliverables: In accordance with the TSDN format described in Appendix M of *Guidelines and Specifications for Flood Hazard Mapping Partners*, the WDNR shall make the following products available to FEMA in accordance with the schedule outlined in Section 6 for this Activity:

- Digital work maps showing the 1- and 0.2-percent-annual-chance floodplain boundary delineations, regulatory floodway boundary delineations, cross sections, BFEs, flood insurance risk zone labels, and all applicable base map features;
- DFIRM mapping files, prepared in accordance with the requirements in *Guidelines and Specifications for Flood Hazard Mapping Partners*;
- Metadata files describing the DFIRM data, including all required information shown in *Guidelines and Specifications for Flood Hazard Mapping Partners*;
- Complete set of plots of DFIRM panels showing all detailed flood hazard information at a suitable scale; and
- A Summary Report that describes and provides the results of all automated or manual QA/QC review steps taken during the preparation of the DFIRM.
- NSP Format DFIRM Database or Intermediate Data Delivery consistent with the NSP Data Capture Standards – Appendix N of the *Guidelines and Specifications for Flood Mapping Partners*

Appendix M may be downloaded from the FEMA Flood Hazard Mapping Web site at http://www.fema.gov/pdf/fhm/frm_gsam.pdf.

Activity 14B – Independent QA/QC Review of DFIRM Product Meeting FEMA Graphics and Database Specifications

Responsible Mapping Partner: WDNR

Scope: Upon completion of the floodplain mapping activities (Activities 10, 10A, and/or 10B) and DFIRM production activities (Activities 13, 14, and 14A), the WDNR shall review the DFIRM to ensure it meets current FEMA graphic specifications. In addition, the WDNR shall review the DFIRM spatial database to determine if it meets current FEMA database specifications. The WDNR shall coordinate with other Mapping Partners, as necessary, to resolve any problems identified during this QA/QC review. This work shall ensure that the requirements below are met.

- All required DFIRM features are accurately and legibly labeled and follow the examples shown in the FEMA DFIRM specifications. This includes all flood insurance risk zones, BFEs, cross sections, studied streams, mapped political entities, and all roads within and adjacent to the 1-percent-annual-chance floodplains.
- All DFIRM features are correctly symbolized with the appropriate symbol, line pattern, or area shading and follow the requirements in *Guidelines and Specifications for Flood Hazard Mapping Partners*.
- All map collar information is complete, correct, and follows the requirements specified in *Guidelines and Specifications for Flood Hazard Mapping Partners*.
- DFIRM mapping files are in one of the GIS file and database formats specified in FEMA's *Guidelines and Specifications for Flood Hazard Mapping Partners* and conform to those specifications for content and attribution.
- DFIRM database files are in one of the database formats specified in FEMA's *Guidelines and Specifications for Flood Hazard Mapping Partners* and conform to those specifications for content and attribution.
- Metadata files describing the DFIRM data include all required information shown in *Guidelines and Specifications for Flood Hazard Mapping Partners*.
- The FIS report is prepared in the FEMA Countywide Format as documented in Appendix J of *Guidelines and Specifications for Flood Hazard Mapping Partners*.

Standards: All work under Activity 14B shall be performed in accordance with the standards specified in Section 5 of this MAS.

Deliverables: In accordance with the TSDN format described in Appendix M of *Guidelines and Specifications for Flood Hazard Mapping Partners*, the WDNR shall make the following products available to FEMA in accordance with the schedule outlined in Section 6 for this Activity:

- A Summary Report that describes the findings of the QA/QC review noting any deficiencies in or agreeing with the mapping results and the results of all automated or manual QA/QC steps taken during the independent QA/QC review;
- Recommendations to resolve any problems that are identified during the independent QA/QC review; and
- An annotated copy of the DFIRM with all questions and/or concerns indicated, if necessary.

Appendix M may be downloaded from the FEMA Flood Hazard Mapping Web site at http://www.fema.gov/pdf/fhm/frm_gsam.pdf.

Activity 15 - Preliminary DFIRM and FIS Report Distribution

Responsible Mapping Partners: WDNR

Scope: Activity 15 consists of the final preparation, review, and distribution of the Preliminary copies of the DFIRM and FIS report for community official and general public review and comment. The activities to be performed are summarized below.

15.1 Preliminary Transmittal Letter Preparation. The WDNR shall prepare letters to transmit the Preliminary copies of the DFIRM and FIS report and related enclosures to all affected communities, all other Project Team members, the State NFIP Coordinator, the FEMA Regional Office, and others as directed by FEMA.

15.2 Preliminary FIS Report Preparation: The WDNR shall prepare the FIS report in the FEMA Countywide Format following the FEMA requirements specified in Appendix J of *Guidelines and Specifications for Flood Hazard Mapping Partners*.

15.3 Final QA/QC Review of Preliminary DFIRM and FIS Report: The WDNR shall perform a final QA/QC review of the Preliminary DFIRM and FIS report, including all data tables, Flood Profiles, and other components of the FIS report. The QA/QC review procedures shall be consistent with the *Guidelines and Specifications for Flood Hazard Mapping Partners*.

15.4 Discrepancy Resolution: The WDNR will work with the WDNR and FEMA as appropriate to resolve discrepancies identified during the final QA/QC review.

15.5 Distribution of Preliminary DFIRM and FIS Report: The WDNR shall distribute the Preliminary copies of the DFIRM and FIS report to all affected communities, all other Project Team members, the State NFIP Coordinator, the FEMA Regional Office, and others as directed by FEMA.

15.6 News Release Preparation: The WDNR shall prepare news release notifications of BFE changes for all affected communities if appropriate and perform QA/QC reviews of the notices for accuracy and compliance with FEMA format requirements. The WDNR shall file the notifications for later submittal to FEMA for review.

15.7 Preliminary Summary of Map Actions (SOMA) Preparation: The WDNR shall prepare Preliminary SOMAs for all affected communities if appropriate. The SOMA shall list pertinent information regarding LOMCs that will be affected by the issuance of the DFIRM (i.e., superseded, incorporated, revalidated).

Standards: All work under Activity 15 shall be performed in accordance with the standards specified in Section 5 of this MAS.

Deliverables: In accordance with the TSDN format described in Appendix M of *Guidelines and Specifications for Flood Hazard Mapping Partners* and the requirements documented in Section 1 and Appendix A of the *FEMA Document Control Procedures Manual*. The WDNR shall make the products listed below available to FEMA in accordance with the schedule outlined in Section 6 for this Activity.

Preliminary transmittal letters shall be prepared. These letters and any additional letters requested by FEMA shall be prepared in accordance with the current version of the *FEMA Document Control Procedures Manual*.

- Preliminary copies of the DFIRM and FIS report, including all new or updated data tables and Flood Profiles, shall be prepared.

- Preliminary copies of the DFIRM and FIS report, including all updated data tables and Flood Profiles shall be mailed to the Chief Executive Officer (CEO) and floodplain administrator of each affected community, all other Project Team members, the State NFIP Coordinator, the FEMA Regional Office, and others as directed by FEMA.
- Preliminary SOMAs, prepared in accordance with FEMA requirements, shall be provided as appropriate.
- Revised DFIRM mapping files, prepared in accordance with the requirements in *Guidelines and Specifications for Flood Hazard Mapping Partners*, shall be provided on CD-ROM.
- Revised DFIRM database files, prepared in accordance with the requirements in *Guidelines and Specifications for Flood Hazard Mapping Partners*, shall be provided on CD-ROM.
- Revised metadata files describing the DFIRM data, including all required information shown in *Guidelines and Specifications for Flood Hazard Mapping Partners*, shall be provided on CD-ROM.
- A Summary Report that describes and provides the results of all automated or manual QA/QC review steps taken during the preparation of the DFIRM shall be provided.

Activity 16 - Post-Preliminary Processing

Responsible Mapping Partners: FEMA

Scope: Activity 16 consists of finalizing the DFIRM and FIS report after the Preliminary copies of the DFIRM and FIS report have been issued to community officials and the public for review and comment. The activities to be performed are summarized below.

16.1 Initiation of Statutory 90-Day Appeal Period: When required, upon completion of a 30-day community comment period and/or final coordination meeting with the affected communities, FEMA and/or WDNR shall arrange for and verify that the following activities are completed in accordance with the current version of the FEMA *Guidelines and Specifications for Flood Hazard Mapping Partners* and *Document Control Procedures Manual*:

- Proposed BFE determination letters are sent to the community CEOs and floodplain administrators.
- News release notifications of BFE changes are published in prominent newspapers with local circulation.
- The appropriate notices (Proposed Rules) are published in the *Federal Register*.
- When the WDNR holds public meetings to present and discuss the results of this Flood Map Project, FEMA will attend the meetings and assist where possible if requested.

16.2 Resolution of Appeals and Protests: FEMA and/or the WDNR shall support FEMA in reviewing and resolving appeals and protests received during the 90-day appeal period. For each appeal and protest, the following activities shall be conducted as appropriate:

- Initial processing and acknowledgment of submittal;

- Technical review of submittal;
- Preparation of letter(s) requesting additional supporting data;
- Performance of revised analyses; and
- Preparation of a draft resolution letter and revised DFIRM and FIS report materials for FEMA review.

FEMA's Contractor and/or the WDNR shall mail all associated correspondence upon authorization by FEMA.

16.3 Preparation of Special Correspondence: FEMA's Contractor and/or the WDNR shall support FEMA in responding to comments not received within the 90-day appeal period (referred to as "special correspondence"), including drafting responses for FEMA review when appropriate and finalizing responses when requested by FEMA. FEMA's Contractor and/or the WDNR also shall mail the final correspondence (and enclosures if appropriate) and distribute appropriate copies of the correspondence and enclosures upon receipt of authorization from FEMA.

16.4 Revision of FIRM and FIS Report: If necessary, FEMA and/or the WDNR shall work together to revise the DFIRM and FIS report at the direction of the FEMA Regional Project Officer. FEMA and/or the WDNR will distribute Revised Preliminary copies of the DFIRM/FIS report to the: CEO and floodplain administrator of each affected community, all other Project Team members, the State NFIP Coordinator, the FEMA Regional Office, and others as directed by FEMA.

16.5 Final SOMA Preparation: FEMA and/or the WDNR shall prepare Final SOMAs for the affected communities as appropriate.

16.6 Processing of Letter of Final Determination: FEMA's Contractor and/or the WDNR shall work with FEMA to establish the effective date for the DFIRM and FIS report. A Letter of Final Determination (LFDs) will be prepared for each affected community for FEMA review in accordance with the FEMA *Document Control Procedures Manual*. They also shall mail the final signed LFDs and enclosures and distribute appropriate copies of the signed LFDs and enclosures upon receipt of authorization from FEMA.

16.7 Processing of Final DFIRM and FIS Report for Printing: FEMA and/or WDNR shall prepare final reproduction materials for the DFIRM and FIS report and provide these materials to the FEMA Map Service Center for printing by the U.S. Government Printing Office. FEMA and the WDNR shall also prepare the appropriate paperwork to accompany the DFIRM and FIS report (including Print Processing Worksheet, Printing Requisition Forms, and Community Map Actions Form) and transmittal letters to the community CEOs.

16.8 Revalidation Letter Processing. FEMA and/or the WDNR shall prepare and distribute letters to the community CEOs and floodplain administrators to notify the affected communities about LOMCs for which determinations will remain in effect after the DFIRM and FIS report become effective.

16.9 Archiving Data: FEMA and/or the WDNR shall ensure that technical and administrative support data are packaged in the FEMA required format and stored properly in the library archives until they are transmitted to the FEMA Engineering Study Data Package Facility. In addition, the WDNR will maintain copies of all data for a period of no less than 3 years.

Standards: All work under Activity 16 shall be performed in accordance with the standards specified in Section 5 of this MAS.

Deliverables: In accordance with the TSDN format described in Appendix M of *Guidelines and Specifications for Flood Hazard Mapping Partners* and the requirements documented in Section 1 and Appendix A of the *FEMA Document Control Procedures Manual*, FEMA's Contractor and/or the WDNR shall make the following products available to FEMA in accordance with the schedule outlined in Section 6 for this Activity:

- Documentation that the news releases were published in accordance with FEMA requirements;
- Documentation that the appropriate *Federal Register* notices (Proposed and Final Rules) were published in accordance with FEMA requirements;
- Draft and final Special Correspondence (and all associated enclosures, backup data, and other related information) for FEMA review and signature as appropriate;
- Draft and final Appeal and Protest acknowledgment, additional data, and resolution letters (and all associated enclosures, backup data, and other related information) for FEMA review and signature as appropriate;
- Draft and final LFDs (and all associated enclosures, backup data, and other related information) for FEMA review and signature;
- DFIRM negatives and final FIS report materials, including all updated data tables and Flood Profiles;
- Paperwork for the final DFIRM and FIS report materials;
- Transmittal letters for the printed DFIRM and FIS report;
- LOMC Revalidation Letters if appropriate; and
- Complete, organized archived technical and administrative support data.

SECTION 2—TECHNICAL AND ADMINISTRATIVE SUPPORT DATA SUBMITTAL

The Project Team members for this Flood Map Project that have responsibilities for activities included in this MAS shall comply with the data submittal requirements summarized below.

All supporting documentation for the activities in this Mapping Activity Statement shall be submitted in the TSDN format in accordance with Appendix M of the FEMA *Guidelines and Specifications for Flood Hazard Mapping Partners*, dated April 2003. Appendix M is available for viewing or download on the FEMA Web site at http://www.fema.gov/pdf/fhm/frm_gsam.pdf. Table 2-1 indicates the sections of the TSDN that apply to each mapping activity.

If any issues arise that could affect the completion of an activity within the proposed scope or budget, the responsible Mapping Partner shall complete a Special Problem Report (SPR) as soon as possible after the issue is identified and submitted to FEMA. The SPR is to describe the issue and propose possible resolutions. (For additional information on SPRs, refer to Appendix M, Subsection M.2.1.1 of *Guidelines and Specifications for Flood Hazard Mapping Partners*.)

The Wisconsin DNR has developed an electronic form of the TSDN format that contains the following information and files:

DIRECTORY	CONTAINS THESE FILES
\TSDN	
\Draft_Flood_Insurance_Study_Report	<ul style="list-style-type: none"> • Draft FIS text • Summary of discharges table • Floodway data table and flood profiles (in one PDF file named 'Exhibits.pdf')
\Engineering_Analyses	
\Hydraulic_Analyses	<ul style="list-style-type: none"> • Hydraulic analyses index • Key to cross section labeling • All supporting hydraulic model files
\Hydrologic_Analyses	<ul style="list-style-type: none"> • Hydrologic analyses index • All supporting hydrologic model files
\Other_Analyses	<ul style="list-style-type: none"> • Supporting files for other analyses • Key to transect labeling (coastal analyses only)

	<ul style="list-style-type: none"> • 'Readme' file
\General_Correspondence	
\Contact_Reports	<ul style="list-style-type: none"> • Contact reports index • Supporting contact documentation
\General_Correspondence	<ul style="list-style-type: none"> • All general correspondence • 'Readme' file
\Meeting_Minutes	<ul style="list-style-type: none"> • Meeting minutes / reports index • Supporting meeting documentation
\Special_Problem_Reports	<ul style="list-style-type: none"> • SPR index • Individual special problem reports
\Telephone_Conversation_Records	<ul style="list-style-type: none"> • Telephone conversation documentation • 'Readme' file
\Mapping_Information	<ul style="list-style-type: none"> • Mapping information index • Work map delineation summary • Supporting mapping files (map images, CAD/GIS files, etc.)
\Miscellaneous_Reference_Materials	<ul style="list-style-type: none"> • Miscellaneous reference materials index • Supporting miscellaneous files

Table 2-1. Mapping Activities and Applicable TSDN Sections

TSDN Section	Mapping Activities															
	1	2	3	4	5	6	7	8	9	10, 10A, 10B	11	12	13, 13 A	14, 14 A	15	16
General Documentation																
Special Problem Reports	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X
Telephone Conversation Reports	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X
Meeting Minutes/Reports	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X
General Correspondence	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X
Engineering Analyses																
Hydrologic Analyses			X			X	X	X	X	X	X					
Hydraulic Analyses			X			X	X	X	X	X	X					
Key to Cross-Section Labeling			X			X	X	X	X	X	X					
Key to Transect Labeling			X			X	X	X	X	X	X					
Draft FIS Report						X	X	X	X							
Mapping Information	X	X		X	X					X	X	X	X	X	X	X
Miscellaneous Reference Information	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X

SECTION 3—PERIOD OF PERFORMANCE

The mapping activities outlined in this MAS will begin on October 1, 2004, and will be completed no later than September 30, 2005. The mapping activities may be terminated at the option of FEMA or the WDNR in accordance with the provisions of the Partnership Agreement dated September 14, 2001. If these Mapping Activities are terminated; the remaining funds from uncompleted activities, provided by FEMA for this Mapping Activity Statement, will be returned to FEMA.

SECTION 5—STANDARDS

The standards relevant to this Mapping Activity Statement are provided in Tables 5-1 and 5-2. Information on the correct volume, appendix, section, or subsection of the *FEMA Guidelines and Specifications for Flood Hazard Mapping Partners* to be referenced for each mapping activity are summarized in Table 5-2.

These Guidelines are available for viewing or download from the FEMA Flood Hazard Mapping Web site at http://www.fema.gov/fhm/dl_cgs.shtm.

Table 5-1. Applicable Standards for Project Activities

Applicable Standards	Activities															
	1	2	3	4	5	6	7	8	9	10, 10A, 10B	11	12	13, 13A	14, 14A	15	16
<i>Guidelines and Specifications for Flood Hazard Mapping Partners</i> , April 2003	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X
American Congress on Surveying and Mapping Procedures	X		X	X	X											
Global Positioning System (GPS) Surveys: National Geodetic Survey (NGS-510), "Guidelines for Establishing GPS-Derived Ellipsoid Heights," November 1997	X		X	X	X											
Engineer Manual 1110-1-1000, <i>Photogrammetric Mapping</i> (USACE), July 1, 2002	X		X	X	X											
Engineer Manual 1110-2-1003, <i>Hydrographic Surveys</i> (USACE), January 1, 2002	X		X													
"Numerical Models Accepted by FEMA for NFIP Usage," Updated April 2003	X					X	X	X	X							
<i>Content Standard for Digital Geospatial Metadata</i> (Federal Geographic Data Committee), 1998	X	X		X	X					X	X	X	X	X	X	X
<i>Document Control Procedures Manual</i> , December 2000	X	X													X	X
<i>44 Code of Federal Regulations Part 66 and 67</i>		X														

Table 5-2. Project Activities and Applicable Portions of FEMA Guidelines and Specifications

Activity Number	Activity Description	Applicable Volume, Section/Subsection, and Appendix
1	Scoping	Appendix I and N, Scoping Report document attached in Appendix A to this Mapping Activity Statement
2	Outreach	44 Code of Federal Regulations Part 66 and 67
3	Field Surveys and Reconnaissance	Volume 1, Section 1.4 (specifically Subsection 1.4.2.1) Appendix A, Sections A.4, A.5, A.6, A.7, and A.8 Appendix F, Section F.3 Appendices B, C, M and N
4	Topographic Data Development	Volume 1, Section 1.4 (specifically Subsection 1.4.2.1) Appendix A, Sections A.2, A.3, A.7, and A.8 Appendix M and N
5	Independent QA/QC Review of Topographic Data	Volume 1, Section 1.4 (specifically Subsections 1.4.1 and 1.4.2.1) – Appendix A, Sections A.2, A.3, A.7 (specifically Subsection A.7.5), and A.8 (specifically Subsection A.8.6) Appendix M
6	Hydrologic Analyses	Volume 1, Section 1.4 (specifically Subsections 1.4.2.2 and 1.4.2.4) Appendix A, Section A.4 Appendix C, Sections C.1 and C.7 Appendices E, F, G, H, M and N
6A	Coastal Hazard Analyses	Volume 1, Section 1.4 (specifically Subsection 1.4.2.2) Appendix A, Section A.4 Appendices B, D, M and N
7	Independent QA/QC Review of Hydrologic Analyses	Volume 1, Section 1.4 (specifically Subsection 1.4.1) Appendix A, Section A.4 Appendix C, Section C.2 Appendices E, F, G, H, and M

Table 5-2. Project Activities and Applicable Portions of FEMA Guidelines and Specifications (Cont'd)

Activity Number	Activity Description	Applicable Volume, Section/Subsection, and Appendix
7A	Independent QA/QC Review of Coastal Hazard Analyses	Volume 1, Section 1.4 (specifically Subsection 1.4.1) Appendix A, Section A.4 Appendices B, D, and M
8	Hydraulic Analyses	Volume 1, Section 1.4 (specifically Subsections 1.4.2.2 and 1.4.2.4) Appendix A, Section A.4 (specifically Subsection A.4.7) Appendix C, Sections C.3 and C.7 Appendices B, E, F, G, H, M and N
9	Independent QA/QC Review of Hydraulic Analyses	Volume 1, Section 1.4 (specifically Subsection 1.4.1) Appendix A, Section A.4 (specifically Subsection A.4.7) Appendix C, Section C.5 Appendices B, E, F, G, H, and M
10	Floodplain Mapping (Detailed Riverine or Coastal Analysis)	Volume 1, Section 1.4 (specifically Subsection 1.4.2.3) Appendix C, Sections C. 4 and C.6 Appendix D, Sections D.2 (specifically Subsection D.2.7) and D.3 (specifically Subsection D.3.7) Appendices E, F, G, H, K, L, M and N
10A	Floodplain Mapping (Redelineation Using Effective Flood Profiles and Updated Topographic Data)	Volume 1, Section 1.4 (specifically Subsections 1.4.2.2 and 1.4.2.3) Appendix C, Section C.6 (specifically Subsection C.6.1.3) Appendices K, L, M and N
10B	Floodplain Mapping (Refinement or Creation of Zone A)	Volume 1, Section 1.4 (specifically Subsection 1.4.2.3) Appendix C, Sections C.4 and C.6 Appendices K, L, M and N

Table 5-2. Project Activities and Applicable Portions of FEMA Guidelines and Specifications (Cont'd)

Activity Number	Activity Description	Applicable Volume, Section/Subsection, and Appendix
11	Independent QA/QC Review of Floodplain Mapping (Revised Areas)	Volume 1, Section 1.4 (specifically Subsections 1.4.1 and 1.4.2.3) Appendix C, Sections C.4 and C.6 Appendix D, Sections D.2 (specifically Subsection D.2.7) and D.3 (Subsection D.3.7) Appendices E, F, G, H, K, L, and M
12	Base Map Acquisition and Preparation	Volume 1, Section 1.3 (specifically Subsection 1.3.1.8) and 1.4 (specifically Subsections 1.4.3.1 and 1.4.3.2)
13	DFIRM Production (Non-Revised Areas)	Appendix A, Section A.1 (specifically Subsection A.1.1)
13A	Independent QA/QC Review of DFIRM Production (Non-Revised Areas)	Volume 1, Section 1.4 (specifically Subsections 1.4.2.2, 1.4.2.3, and 1.4.3.2) Appendices K, L, M and N
14	DFIRM Production (Merging Revised and Non-Revised Areas)	Volume 1, Section 1.4 (specifically Subsections 1.4.2.3 and 1.4.3.3) Appendices K, L, M and N
14A	DFIRM Production (Application of FEMA Graphics and Database Specifications)	Volume 1, Section 1.4 (specifically Subsections 1.4.2.3, 1.4.3.3, 1.4.3.9, and 1.4.3.10) Appendices K, L, M and N
14B	Independent QA/QC Review of DFIRM Product Meeting FEMA Graphics and Database Specifications	Volume 1, Section 1.4 (specifically Subsections 1.4.2.3, 1.4.3.3, 1.4.3.9, and 1.4.3.10) Appendices K, L, and M
15	Preliminary DFIRM and FIS Report Distribution	Volume 1, Sections 1.4 (specifically Subsections 1.4.2 and 1.4.3) and 1.5 (specifically Subsection 1.5.1) Appendices J, K, L, and M
16	Post-Preliminary Processing	Volume 1, Section 1.5 (specifically Subsection 1.5.2) Appendices J, K, L, and M

SECTION 6—SCHEDULE

The activities documented in this MAS shall be completed in accordance with the project schedule below. If changes to this schedule are required, the responsible Mapping Partner shall coordinate with FEMA and the other Mapping Partners in a timely manner.

ACTIVITIES	RESPONSIBLE PARTNER(S)	DATE DUE
Activity 1 – Scoping	WDNR	01/01/2005
Activity 2 – Outreach	WDNR	09/30/2005
Activity 3 – Field Surveys and Reconnaissance	None	
Activity 4 – Topographic Data Development	None	
Activity 5 – Independent QA/QC Review of Topographic Data	None	
Activity 6 – Hydrologic Analyses	FEMA Contractor	Completed
Activity 7 – Independent QA/QC Review of Hydrologic Analyses	None	
Activity 8 – Hydraulic Analyses	FEMA Contractor	Completed
Activity 9 – Independent QA/QC Review of Hydraulic Analyses	None	
Activity 10 – Floodplain Mapping (Detailed Riverine)	FEMA contractor	Completed
Activity 10A – Floodplain Mapping (Redelineation Using Effective Flood Profiles and Updated Topographic Data)	None	
Activity 10B – Floodplain Mapping (Refinement or Creation of Zone A)	WDNR	05/31/2005
Activity 11 – Independent QA/QC Review of Floodplain Mapping (Revised Areas)	WDNR	06/30/2005
Activity 12 – Base Map Acquisition	LaCrosse County	06/30/2005
Activity 13 – DFIRM Production (Non-Revised Areas)	WDNR	05/31/2005
Activity 13A – Independent QA/QC Review of DFIRM Production (Non-Revised Areas)	WDNR	6/30/2005
Activity 14A – Application of DFIRM Graphic and Database Specifications	WDNR	07/31/2005
Activity 14B – Independent QA/QC Review of DFIRM Product Meeting FEMA Graphic and Database Specifications	WDNR	08/31/2005

ACTIVITIES	RESPONSIBLE PARTNER(S)	DATE DUE
Activity 15 – Preliminary DFIRM and FIS Report Distribution	WDNR	09/30/2005
Activity 16 – Post-Preliminary Processing	FEMA	12/31/2005

SECTION 7—CERTIFICATIONS

Certifications must be made at the time the intermediate data is submitted. Relevant certifications are indexed to the following activities:

Field Surveys and Topographic Data Development (Activities 3 and 4)

A Registered Professional Engineer or Licensed Land Surveyor shall certify topographic data, in accordance with 44 CFR 65.5(c). Certification of topographic data by the American Society for Photogrammetry and Remote Sensing is also acceptable.

Hydrologic and Hydraulic Analyses and Floodplain Mapping (Activities 6, 8, 10, 10A and 10B)

- A Registered Professional Engineer shall certify hydrologic and hydraulic analyses and data in accordance with 44 CFR 65.6(f).
- A Registered Professional Engineer or Licensed Land Surveyor shall certify topographic information in accordance with 44 CFR 65.5(c).
- Any levee systems to be accredited will be certified in accordance with 44 CFR 65.10(e).

Floodplain Mapping, DFIRM Production and Application of FEMA Graphics and Database Specifications (Activities 10, 10A 10B, 11, 13, 14, and 14A)

The DFIRM metadata files shall include a description of the horizontal and vertical accuracy of the DFIRM base map and floodplain information.

Base Map Acquisition and Preparation (Activity 12)

- A community official or responsible party shall provide written certification that the digital data meet FEMA minimum standards and specifications.
- The responsible Mapping Partner shall provide documentation that the digital base map can be used by FEMA. Please note that uploading base map data to the MIP does not constitute agreement that the digital base map can be used by FEMA. Documentation that the digital base map can be used by FEMA will still be required.

SECTION 8—TECHNICAL ASSISTANCE AND RESOURCES

Project Team members may obtain copies of FEMA-issued LOMCs, archived engineering backup data, and data collected as part of the Mapping Needs Assessment Process from the NSP, who may be contacted by telephone at (312) 707-8770 or by facsimile at (312) 707-8804.

General technical and programmatic information, such as FEMA 265 and the Quick-2 computer program, can be downloaded from the FEMA Web site (<http://www.fema.gov/fhm/>). Specific technical and programmatic support may be provided through the NSP; such assistance should be requested through the FEMA Project Officer specified in Section 12 of this MAS.

Project Team members also may consult with the FEMA Regional Project Officer to request support in the areas of selection of data sources, digital data accuracy standards, assessment of vertical data accuracy, data collection methods or subcontractors, and GIS-based engineering and modeling training.

SECTION 9—CONTRACTORS

WDNR intends to use the services of a contractor for this Flood Map Project. WDNR shall ensure that the procurement for all contractors used for this Flood Map Project complies with the requirements of 44 CFR 13.36. Part 13 may be downloaded in PDF or text format from the U.S. Government Printing Office Web site at http://www.access.gpo.gov/nara/cfr/waisidx_04/44cfr13_04.html.

SECTION 10—REPORTING

FINANCIAL REPORTING:

Because funding has been provided to the Wisconsin Department of Natural Resources (WDNR) by FEMA, financial reporting requirements for the WDNR will be in accordance with Articles V and VI of the Articles of Agreement.

STATUS REPORTING:

WDNR shall use Earned Value Management System (EVMS) concepts in reporting on status of the project defined by the activities of this Mapping Activity Statement. The EVMS data shall be entered into the web-based Monitoring of Contracted Studies (MICS) or a similar project database module expected to replace MICS at FEMA's new Management Information Portal (MIP) by March 2005. The FEMA Project Officer shall be responsible for providing an EVMS Project Summary Report back to WDNR every 30 days based on a routine export and summary analysis of MICS entries. A report shall also be provided to the FEMA Assistance Officer. The Assistance officer will waive the written quarterly status reports (reference 44 CFR Part 13.40, *Monitoring and Reporting Program Performance*) after evaluation of the timely submittal of the required information by WDNR. However, this shall not affect the financial reporting requirements (reference 44 CFR Part 13.41, *Financial Reporting*).

EVMS baseline data, consisting of start date, end date and all budgeted federal and non-federal resources, shall establish the basis for tracking percent complete and funds expended to date on the project. WDNR shall work with the FEMA Project Officer at the beginning of the project to establish acceptable sub-project tasking for which percent complete and actual cost shall be tracked against baseline data. In general, these tasks shall be derived from major activities enumerated in the table provided at Section 6 of this statement. The tasking will be entered with sufficient resolution to allow project managers the ability to determine which tasks carry the potential for significant cost or schedule variances. Percent complete

and actual cost shall be updated with a minimum frequency of 30 days if the project is active. The comment section provided at each MICS task entry should be used as necessary to assist in reporting project status.

Subject to Project Management Team decisions, the WDNR Project Manager may also be responsible for coordinating the production of project status report or "Report to Stakeholders" document. Ideally, this document would be published quarterly and distributed through a web-based posting. Otherwise, FEMA and its NSP contractor may request to meet with WDNR on a routine basis (up to bi-weekly if needed) to review the progress of the project. These meetings will alternate between FEMA's Regional Office, the WDNR office and conference calls as necessary.

Section 11—PROJECT COORDINATION

Throughout the project, all members of the Project Team will coordinate, as necessary, to ensure the products meet the technical and format specifications required and contain accurate, up-to-date information. Coordination activities shall include:

- Meetings, teleconferences, and videoconferences with FEMA and other Project Team members;
Telephone conversations with FEMA and other Project Team members on a scheduled basis and an ad hoc basis, as required;
Updates to the MICS, Mapping Needs Update Support System database, and other FEMA status information systems in accordance with requirements in Volumes 1 and 3 of *Guidelines and Specifications for Flood Hazard Mapping Partners*; and
- E-mail, facsimile transmissions, and letters, as required.

SECTION 12—POINTS OF CONTACT

The CTP Project Manager is Amanda Schwoegler or subsequent personnel of comparable experience who are appointed to fulfill these responsibilities. Bob Watson, P.E., will serve as WDNR Project Engineer for execution of this MAS. The FEMA contacts are: Ken Hinterlong, Project Officer, and Lee Traeger, Technical Monitor. The NSP representative for this MAS is Mark Hoskins, P.E., Technical Manager for the NSP Regional Management Center located in Chicago.

Each party has caused this Mapping Activity Statement to be executed by its duly authorized representative.

Terry Lewis Fell

Terry Fell, Chief
Hazard Identification and Risk Assessment Branch
Federal Emergency Management Agency, Region V

Sept. 30, 2004

Date

Richard Wedepohl

Richard Wedepohl, Chief
Dam, Floodplain and Shoreland Management Section
Bureau of Watershed Management
Wisconsin Department of Natural Resources

9/16/04

Date

Sujata Banerjee

Sujata Banerjee
Business Manager, NSP/RMC5 (Baker Corporation)

October 15, 2004

Date