



FEMA

**Indiana Department of Natural Resources
COOPERATING TECHNICAL PARTNERS
MAPPING ACTIVITY STATEMENT**

Mapping Activity Statement No. 05-08 – Digital Flood Insurance Rate Map Production and Development of Updated Flood Data

In accordance with the Cooperating Technical Partners (CTP) Partnership Agreement dated April 29, 2004 between the Indiana Department of Natural Resources and the Federal Emergency Management Agency (FEMA), Mapping Activity Statement (MAS) No. 05-08 is as follows.

SECTION 1—OBJECTIVE AND SCOPE

The objective of the Flood Map Project documented in this MAS is to develop a Digital Flood Insurance Rate Map (DFIRM) and Flood Insurance Study (FIS) report for Lawrence County, Indiana. The DFIRM and FIS report will be produced in the FEMA Countywide Format. This elevation information in the DFIRM and FIS will be based on the North American Vertical Datum of 1988.

The Mapping Partners involved in this project will develop new and/or updated flood hazard data, as summarized in the table below. Scoping has been completed for this project and this table reflects the input of all communities and mapping partners.

Table 1

Flooding Source	Reach Limits	Reach Length	Detailed Riverine		Leverage Study	Redelineation of SFHAs Using Effective Profiles	Refine/ Establish Zone A
			Hydrology	Hydraulics			
East Fork White River	Lawrence-Martin County line to Jackson-Lawrence county line	47.31				X	
East Fork White River Trib 22	Mouth to Country Road 500 South	2.01					X
Goose Creek	Mouth to Section Line	4.97					X
Salt Creek Trib 11	Mouth to County Line	0.92					X

Spring Creek	Mouth to Unnamed Road	6.83					X
--------------	-----------------------	------	--	--	--	--	---

This Flood Map Project will be completed by the following

- The Indiana Department of Natural Resources, Division of Water (IDNR);
- FEMA
- Christopher B. Burke Engineering, Ltd. (CBBEL);
- PBS & J (IDIQ); and
- Michael Baker Engineering (NSP)

The CTP shall notify FEMA or the NSP, as directed by FEMA, by e-mail of all meetings with community officials at least one week prior to the meeting (with as much notice as possible). FEMA and/or the NSP may or may not attend the community meetings, depending on the need expressed by IDNR or necessity of FEMA’s involvement.

The activities for this Flood Map Project, including required Quality Assurance/Quality Control (QA/QC) reviews, and the Mapping Partners that will complete them are summarized in the table below. The sections of this MAS that follow the table below describe the specific activities, responsible Mapping Partner(s), FEMA standards that must be met, and resultant map components.

Activities	CTP	FEMA
Activity 1 – Scoping		
Activity 2 - Outreach		
Activity 3 – Field Surveys and Reconnaissance		
Activity 4 – Topographic Data Development	X	
Activity 5 – Independent QA/QC Review of Topographic Data		
Activity 6 –Hydrologic Analyses		
Activity 6A –Coastal Flood Hazard Analyses		
Activity 7–Independent QA/QC Review of Hydrologic Analyses		
Activity 7A–Independent QA/QC Review of Coastal Hazard Analyses		

Activities	CTP	FEMA
Activity 8 – Hydraulic Analyses		
Activity 9 – Independent QA/QC Review of Hydraulic Analyses		
Activity 10 – Floodplain Mapping (Detailed Riverine or Coastal Analysis)		
Activity 10A – Floodplain Mapping (Redelineation Using Effective Flood Profiles and Updated Topographic Data)	X	
Activity 10B – Floodplain Mapping (Refinement or Creation of Zone A)	X	
Activity 11 – Independent QA/QC Review of Floodplain Mapping (Revised Areas)	X	
Activity 12 – Base Map Acquisition	X	
Activity 13 – DFIRM Production (Non-Revised Areas)		
Activity 13A – Independent QA/QC Review of DFIRM Production (Non-Revised Areas)		
Activity 14 – DFIRM Production (Merge Revised and Non-Revised Information)		
Activity 14A – Application of DFIRM Graphic and Database Specifications		
Activity 14A – Independent QA/QC Review of DFIRM Product Meeting FEMA Graphic and Database Specifications		
Activity 15 – Preliminary DFIRM and FIS Report Distribution	X	
Activity 16 – Post-Preliminary Processing	X	X

FEMA has developed tools to assist in the development of the flood hazard data studies and the Digital Flood Insurance Rate Maps (DFIRMs) if the CTP wishes to use them. FEMA will, through the NSP, provide all CTPs access to and training in these tools. The tools available at this time include WISE software and the DFIRM production tools. The use of these tools will improve the Map Modernization and efficiency of all mapping partners.

The Data Capture Standard submittals will be required at the following study milestones:

- Project Scoping (as specified)
- Terrain Data Processing Completed
- Field Survey Completed
- Hydrology Completed (draft and final)

- Hydraulics Completed (draft and final)
- Coastal Analysis Completed (draft and final)
- DFIRM Mapping (draft and preliminary)

QA/QC review activities may be performed by CTPs or the NSP at the discretion of FEMA. If the CTP will be utilizing their staff or contractors to do the QA/QC review, this should be identified during scoping. The CTP will need to submit their QA/QC plan with checklist to the Regional Project Officer for approval. Please note the NSP will also be performing periodic audits and overall study/project management to ensure study quality.

FEMA will be providing download/upload capability for intermediate data submittals through the Management Information Portal (MIP). Data submittals uploaded via the MIP, will include the same data required prior to the existence of the MIP.

Activity 4 - Topographic Data Development

Responsible Mapping Partner: IDNR / Lawrence County

Scope: To supplement the field surveys conducted under Activity 3, IDNR shall obtain additional topographic data of the overbank areas of the flooding sources studied to delineate floodplain boundaries. IDNR shall gather information on what topographic data is available for the given community and what accuracy and currency it meets. IDNR shall use the best available topographic data meeting FEMA standards or as directed by the Regional Project Officer.

Standards: All work under Activity 4 shall be performed in accordance with the standards specified in Section 5 of this MAS.

Deliverables: In accordance with the TSDN format described in described in Appendix M of *Guidelines and Specifications for Flood Hazard Mapping Partners*, IDNR shall also make the following products available to FEMA by submitting it to the FEMA Regional Office, or RMC as directed, via the digital media identified in the paragraph above, if the necessary version of the MIP is unavailable. This submittal will occur in accordance with the schedule outlined in Section 6 for this Activity.

- Digital topographic maps;
- Report summarizing methodology and results;
- Mass points and breaklines data;
- Digital work maps with contours;
- Checkpoint analyses to assess the accuracy of data, including Root Mean Square Error calculations to support vertical accuracy;
- Identification of remote-sensing data voids and methods used to supplement data voids;
- National Geodetic Survey data sheets for Network Control Points used to control remote- sensing and ground surveys

- Certification from County that the data meets the required accuracy standards in FEMA's Consolidated Guidelines and Specifications
- Metadata compliant with Federal Geographic Data Committee standards
- NSP Format Terrain Database or Data Delivery consistent with the NSP Data Capture Standards –Appendix N of the Guidelines and Specifications for Flood Mapping Partners

Appendix M may be downloaded from the FEMA Flood Hazard Mapping Web site at http://www.fema.gov/pdf/fhm/frm_gsam.pdf.

Activity 10A - Floodplain Mapping (Redelineation of Detailed Floodplain Boundaries Using Updated Topographic Data)

Responsible Mapping Partner: Indiana Department of Natural Resources and their contractor Christopher B. Burke Engineering, Ltd. (CBBEL)

Scope: CBBEL shall delineate the 1- and 0.2-percent-annual-chance floodplain boundaries and the regulatory floodway boundaries and coastal high hazard zones (if required) for the flooding sources listed earlier in this MAS. CBBEL shall use the topographic data acquired under Activity 4 to delineate the floodplain and regulatory floodway boundaries as appropriate on a digital work map. If the new topographic data do not reflect the same hydraulic characteristics as in effective study, CBBEL shall evaluate the topographic data to determine if changes are significant enough to invalidate the floodplain boundary and regulatory floodway boundary redelineations. If so, CBBEL shall contact the FEMA Regional Project Officer identified in Section 12 of this MAS with a recommendation. In addition, CBBEL shall address all concerns or questions regarding Activity 10A that are raised by IDNR during the independent QA/QC review under Activity 11.

Activity 10B - Floodplain Mapping (Refinement or Creation of Zone A)

Responsible Mapping Partner: Indiana Department of Natural Resources and their contractor Christopher B. Burke Engineering, Ltd.

Scope: CBBEL shall delineate the 1-percent-annual-chance floodplain boundaries for the flooding sources listed earlier in this MAS or in the Scoping Report. CBBEL shall use existing topographic data or the topographic data acquired under Activity 4 to delineate the floodplain boundaries on a digital work map. In addition, CBBEL shall address all concerns or questions regarding Activity 10B that are raised by IDNR during the independent QA/QC review under Activity 11.

CBBEL may expand on the approaches for analyzing Zone A areas outlined in *Guidelines and Specifications for Flood Hazard Mapping Partners* and in FEMA 265, *Managing Floodplain Development in Approximate Zone A Areas* (April 1995), and/or develop new approaches. Such approaches must be coordinated with the FEMA Regional Project Officer identified in Section 12 of this MAS before analysis and mapping begin.

Standards: All work under Activity 10A and 10B shall be performed in accordance with the standards specified in Section 5 of this MAS.

Deliverables for Activities 10A / 10B: Upon completion of floodplain mapping for all flooding sources listed in Table 1, CBBEL shall upload the digital data to the MIP or submit by using other digital media if the necessary version of the MIP is unavailable, so that IDNR can access it for the independent QA/QC review under Activity 11. The mapping for the remaining flooding sources is to be submitted for a final QA/QC review at the completion of this activity.

In accordance with the TSDN format described in Appendix M of *Guidelines and Specifications for Flood Hazard Mapping Partners*, CBBEL shall make the following products available to by submitting it to the FEMA Regional Office, or RMC as directed, via the digital media identified in the paragraph above, if the necessary version of the MIP is unavailable. This submittal will occur in accordance with the schedule outlined in Section 6 for this Activity.

- Digital work maps showing the 1- and 0.2-percent-annual-chance floodplain boundary delineations, regulatory floodway boundary delineations, cross sections, BFEs, flood insurance risk zone labels, and all applicable base map features;
- DFIRM mapping files, prepared in accordance with the requirements in *Guidelines and Specifications for Flood Hazard Mapping Partners*;
- Metadata files describing the DFIRM data, including all required information shown in *Guidelines and Specifications for Flood Hazard Mapping Partners*;
- A Summary Report that describes and provides the results of all automated or manual QA/QC review steps taken during the floodplain mapping tasks;
- Any backup or supplemental information used in the mapping required for the independent QA/QC review outlined under Activity 9; and
- An explanation for the use of existing topography for the studied reaches, if appropriate.
- Written summary of the analysis methodologies;
- Any backup or supplemental information, including supporting calculations and assumptions for any computed 1-percent-annual-chance water-surface elevations used in the mapping required for the independent QA/QC review under Activity 11;
- Digital versions of input and output for any computer programs that were used;
- NSP Format Mapping Database or Data Delivery consistent with the NSP Data Capture Standards –Appendix N of the *Guidelines and Specifications for Flood Mapping Partners*
- If automated GIS-based models are applied, all input data, output data, intermediate data processing products, and GIS data layers shall be submitted.

Appendix M may be downloaded from the FEMA Flood Hazard Mapping Web site at http://www.fema.gov/pdf/fhm/fm_gsam.pdf.

Activity 11 - Independent QA/QC Review of Floodplain Mapping (Revised Areas)

Responsible Mapping Partner: Indiana Department of Natural Resources

Scope: IDNR shall review the floodplain mapping submitted by CBBEL under Activities 10, 10A, and 10B to ensure that the results of the analyses performed are accurately represented. If IDNR utilizes a contractor to perform the QA/QC, the contractor shall not be the same one who performed the original analyses. FEMA may audit or assist in these activities if deemed to be necessary by the Regional Project Officer. This work shall include, at a minimum, the activities listed below.

- For the coastal flood hazard analyses, review the setup and runup height elevations shown on the work map to ensure they agree with those shown on the data table(s), and stillwater elevations are shown where coastal and riverine flooding studied in detail join.

- Review the cross sections for proper location and orientation on the work map and agreement with the Floodway Data Table.
- Review the BFEs shown on the work map for proper location and agreement with the results of the hydraulic modeling.
- Review the regulatory floodway widths for agreement with the widths shown in the Floodway Data Table and the results of the hydraulic modeling.
- Review the floodplain boundaries for agreement with the flood elevations shown in the Floodway Data Table and the contour lines and other topographic information shown on the work maps.
- Review the floodplain widths at cross sections as shown on the work maps to ensure they match the Floodway Data Table.
- Review the floodplain boundaries as shown on the work maps to ensure they match the Flood Profiles.
- Review the flood insurance risk zones as shown on the work maps to ensure they are labeled properly.
- Review the DFIRM mapping files to ensure they were prepared in accordance with the requirements in *Guidelines and Specifications for Flood Hazard Mapping Partners*.
- Review the metadata files to ensure they include all required information shown in *Guidelines and Specifications for Flood Hazard Mapping Partners*.

Standards: All work under Activity 11 shall be performed in accordance with the standards specified in Section 5 of this MAS.

Deliverables: In accordance with the TSDN format described in described in Appendix M of *Guidelines and Specifications for Flood Hazard Mapping Partners*, IDNR shall make the following products available to FEMA by uploading the digital data to MIP or submitting it to the FEMA Regional Office if the necessary version of the MIP is unavailable. This submittal will occur in accordance with the schedule outlined in Section 6 for this Activity.

- A Summary Report that describes the findings of the QA/QC review, noting any deficiencies in or agreeing with the mapping results;
- Recommendations to resolve any problems that are identified during the independent QA/QC review; and
- An annotated work map with all questions and/or concerns indicated, if necessary.
- If the data changed during the QA/QC process, then the updated deliverables from Activity 10, 10A and 10B will be resubmitted at this time.

Appendix M may be downloaded from the FEMA Flood Hazard Mapping Web site at http://www.fema.gov/pdf/fhm/frm_gsam.pdf.

Activity 12 - Base Map Acquisition

Responsible Mapping Partner: Indiana Department of Natural Resources

Scope: Activity 12 consists of obtaining the digital base map, for the project. IDNR shall provide the digital base map for use by all of the various partners. The required activities are as follows:

- Obtain digital files (raster or vector) of the base map.
- Secure necessary permissions from the map source to allow FEMA's use and distribution of hardcopy and digital map products using the digital base map, free of charge.
- Certify that the digital data meets the minimum standards and specifications that FEMA requires for DFIRM production.
- Populate the DFIRM database with the information required by FEMA.

Standards: All work under Activity 12 shall be performed in accordance with the standards specified in Section 5 of this MAS.

Deliverables: In accordance with the TSDN format described in described in Appendix M of *Guidelines and Specifications for Flood Hazard Mapping Partners*, IDNR shall make the following products available to FEMA in accordance with the schedule outlined in Section 6 for this Activity:

- Written certification that the digital data meet the minimum standards and specifications and
- Documentation that FEMA can use the digital base map.

Appendix M may be downloaded from the FEMA Flood Hazard Mapping Web site at http://www.fema.gov/pdf/fhm/frm_gsam.pdf.

Activity 15 - Preliminary DFIRM and FIS Report Distribution

Responsible Mapping Partners: Indiana Department of Natural Resources

Scope: Activity 15 consists of the final preparation, review, and distribution of the Preliminary copies of the DFIRM and FIS report for community official and general public review and comment. FEMA may audit or assist in these activities if deemed to be necessary by the Regional Project Officer. The activities to be performed are summarized below.

Preliminary FIS Compilation. The IDNR shall merge new and effective FIS text, tables, and profiles and produce one countywide FIS report.

Preliminary Transmittal Letter Preparation. The IDNR shall prepare letters and transmit the Preliminary copies of the DFIRM and FIS report and related enclosures to all affected communities, all other Project Team members, the State NFIP Coordinator, the FEMA Regional Office, and others as directed by FEMA. This letter may be prepared for FEMA only or FEMA and IDNR signature.

Final QA/QC Review of Preliminary DFIRM and FIS Report: The IDNR shall perform a final QA/QC review of the Preliminary DFIRM and FIS report, including all data tables, Flood Profiles, and other components of the FIS report. The QA/QC review procedures shall be consistent with the *Guidelines and Specifications for Flood Hazard Mapping Partners*.

Discrepancy Resolution: The IDNR shall work to resolve discrepancies identified during the final QA/QC review.

Distribution of Preliminary DFIRM and FIS Report: The IDNR shall distribute the Preliminary copies of the DFIRM and FIS report to all affected communities, all other Project Team members, the State NFIP Coordinator, the FEMA Regional Office, and others as directed by FEMA.

News Release Preparation: The IDNR shall prepare news release notifications of BFE changes for all affected communities if appropriate and perform QA/QC reviews of the notices for accuracy and compliance with FEMA format requirements. The IDNR shall file the notifications for later submittal to FEMA for review.

Preliminary Summary of Map Actions (SOMA) Preparation: The IDNR shall prepare Preliminary SOMAs for all affected communities if appropriate. The SOMA shall list pertinent information regarding LOMCs that will be affected by the issuance of the DFIRM (i.e., superseded, incorporated, revalidated).

Standards: All work under Activity 15 shall be performed in accordance with the standards specified in Section 5 of this MAS.

Deliverables: In accordance with the TSDN format described in described in Appendix M of *Guidelines and Specifications for Flood Hazard Mapping Partners* and the requirements documented in Section 1 and Appendix A of the *FEMA Document Control Procedures Manual*. The IDNR and IDIQ shall make the products listed below available to FEMA in accordance with the schedule outlined in Section 6 for this Activity.

- Preliminary transmittal letters shall be prepared and transmitted. These letters and any additional letters requested by FEMA shall be prepared in accordance with the current version of the *FEMA Document Control Procedures Manual*.
- Preliminary copies of the DFIRM and FIS report, including all updated data tables and Flood Profiles shall be mailed to the Chief Executive Officer (CEO) and /or floodplain administrator of each affected community, all other Project Team members, the State NFIP Coordinator, the FEMA Regional Office, and others, as directed by FEMA.
- Preliminary SOMAs, prepared in accordance with FEMA requirements, shall be provided as appropriate.
- Revised DFIRM mapping files, prepared in accordance with the requirements in *Guidelines and Specifications for Flood Hazard Mapping Partners*, shall be provided by uploading the digital data to the MIP or submitting it by using other digital media if the necessary version of the MIP is unavailable.
- Revised DFIRM database files, prepared in accordance with the requirements in *Guidelines and Specifications for Flood Hazard Mapping Partners*, shall be provided by uploading the digital data to the MIP or submitting it by using other digital media if the necessary version of the MIP is unavailable.
- Revised metadata files describing the DFIRM data, including all required information shown in *Guidelines and Specifications for Flood Hazard Mapping Partners*, shall be provided by uploading the digital data to the MIP or submitting it by using other digital media if the necessary version of the MIP is unavailable.

- A Summary Report that describes and provides the results of all automated or manual QA/QC review steps taken during the preparation of the DFIRM shall be provided.

Activity 16 - Post-Preliminary Processing

Responsible Mapping Partners: Indiana Department of Natural Resources and FEMA and their contractor PBS&J

Scope: Activity 16 consists of finalizing the DFIRM and FIS report after the Preliminary copies of the DFIRM and FIS report have been issued to community officials and the public for review and comment. FEMA may audit or assist in these activities if deemed to be necessary by the Regional Project Officer. The activities to be performed are summarized below.

Initiation of Statutory 90-Day Appeal Period: When required, upon completion of final coordination meeting with the all communities in the project area, PBS&J shall arrange for and verify that the following activities are completed in accordance with the current version of the FEMA *Guidelines and Specifications for Flood Hazard Mapping Partners* and *Document Control Procedures Manual*:

- Proposed BFE determination letters are sent to the community CEOs and floodplain administrators.
- News release notifications of BFE changes are published in prominent newspapers with local circulation in accordance with 44 CFR.
- PBS&J shall prepare the appropriate notices (Proposed Rules) that are to be published in the *Federal Register*. PBS&J shall then deliver those notices to FEMA for publication.
- When IDNR holds public meetings to present and discuss the results of this Flood Map Project, FEMA may attend the meetings and assist where possible if requested, or as FEMA deems necessary.

Resolution of Appeals and Protests: IDNR shall review and resolve appeals and protests received during the 90-day appeal period. For each appeal and protest, the following activities shall be conducted as appropriate:

- Initial processing and acknowledgment of submittal;
- Technical review of submittal;
- Preparation of letter(s) requesting additional supporting data;
- Performance of revised analyses; and
- Preparation of a draft resolution letter for cosignature with FEMA and IDNR and revised DFIRM and FIS report materials for FEMA review.

PBS&J, the NSP and/or IDNR shall mail all associated correspondence upon authorization by FEMA.

Preparation of Special Correspondence: IDNR shall support FEMA in responding to comments not received within the 90-day appeal period (referred to as “special correspondence”), including drafting responses for FEMA review when appropriate and finalizing responses for cosignature. IDNR also shall

mail the final correspondence (and enclosures if appropriate) and distribute appropriate copies of the correspondence and enclosures upon receipt of authorization from FEMA.

Revision of FIRM and FIS Report: If necessary, IDNR shall work together with FEMA to revise the DFIRM and FIS report and shall distribute Revised Preliminary copies of the DFIRM and FIS report to the CEO and floodplain administrator of each affected community, all other Project Team members, the State NFIP Coordinator, the FEMA Regional Office, and others as directed by FEMA.

Final SOMA Preparation: IDNR shall prepare Final SOMAs for the affected communities as appropriate.

Processing of Letter of Final Determination: The PBS&J shall work with FEMA to establish the effective date for the DFIRM and FIS report, and shall prepare a Letter of Final Determination (LFDs) for each affected community for FEMA review in accordance with the FEMA *Document Control Procedures Manual*. They also shall mail the final signed LFDs and enclosures and distribute appropriate copies of the signed LFDs and enclosures upon receipt of authorization from FEMA.

Processing of Final DFIRM and FIS Report for Printing: PBS&J shall prepare final reproduction materials for the DFIRM and FIS report and provide these materials to the FEMA Map Service Center for printing by the U.S. Government Printing Office. The NSP shall prepare the appropriate paperwork to accompany the DFIRM and FIS report (including Print Processing Worksheet, Printing Requisition Forms, and Community Map Actions Form) and transmittal letters to the community CEOs.

Revalidation Letter Processing. PBS&J shall prepare and distribute letters for FEMA signature to the community CEOs and floodplain administrators to notify the affected communities about LOMCs for which determinations will remain in effect after the DFIRM and FIS report become effective.

Archiving Data: PBS&J shall ensure that technical and administrative support data are packaged in the FEMA required format and stored properly in the library archives until they are transmitted to the FEMA Engineering Study Data Package Facility. In addition, the IDIQ will maintain copies of all data for a period of no less than 3 years.

Standards: All work under Activity 16 shall be performed in accordance with the standards specified in Section 5 of this MAS.

Deliverables: In accordance with the TSDN format described in described in Appendix M of *Guidelines and Specifications for Flood Hazard Mapping Partners* and the requirements documented in Section 1 and Appendix A of the FEMA *Document Control Procedures Manual*, FEMA's Contractor and/or IDNR shall make the following products available to FEMA in accordance with the schedule outlined in Section 6 for this Activity:

- Documentation that the news releases were published in accordance with FEMA requirements;
- Documentation that the appropriate *Federal Register* notices (Proposed and Final Rules) were published in accordance with FEMA requirements;
- Draft and final Special Correspondence (and all associated enclosures, backup data, and other related information) for FEMA review and signature as appropriate;
- Draft and final Appeal and Protest acknowledgment, additional data, and resolution letters (and all associated enclosures, backup data, and other related information) for FEMA review and signature as appropriate;

- Draft and final LFDs (and all associated enclosures, backup data, and other related information) for FEMA review and signature;
- DFIRM negatives and final FIS report materials, including all updated data tables and Flood Profiles;
- Paperwork for the final DFIRM and FIS report materials;
- Transmittal letters for the printed DFIRM and FIS report;
- LOMC Revalidation Letters;
- Complete, organized archived technical and administrative support data
- Complete, organized and archived case file and flood elevation docket

SECTION 2—TECHNICAL AND ADMINISTRATIVE SUPPORT DATA SUBMITTAL

The Project Team members for this Flood Map Project that have responsibilities for activities included in this MAS shall comply with the data submittal requirements summarized below.

All supporting documentation for the activities in this Mapping Activity Statement shall be submitted in the TSDN format in accordance with Appendix M of the FEMA *Guidelines and Specifications for Flood Hazard Mapping Partners*, dated April 2003. Appendix M is available for viewing or download on the FEMA Web site at http://www.fema.gov/pdf/fhm/frm_gsam.pdf. Table 2-1 indicates the sections of the TSDN that apply to each mapping activity.

If any issues arise that could affect the completion of an activity within the proposed scope or budget, the responsible Mapping Partner shall complete a Special Problem Report (SPR) as soon as possible after the issue is identified and submitted to FEMA. The SPR is to describe the issue and propose possible resolutions. (For additional information on SPRs, refer to Appendix M, Subsection M.2.1.1 of *Guidelines and Specifications for Flood Hazard Mapping Partners*.)

Table 2-1. Mapping Activities and Applicable TSDN Sections

TSDN Section	Mapping Activities															
	1	2	3	4	5	6, 6 A	7, 7 A	8	9	10, 10 A, 10 B	11	12	13, 13A	14, 14A	15	16
General Documentation																
Special Problem Reports	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X
Telephone Conversation Reports	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X
Meeting Minutes/Reports	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X
General Correspondence	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X
Engineering Analyses																
Hydrologic Analyses			X			X	X	X	X	X	X					
Hydraulic Analyses			X			X	X	X	X	X	X					
Key to Cross-Section Labeling			X			X	X	X	X	X	X					
Key to Transect Labeling			X			X	X	X	X	X	X					
Draft FIS Report						X	X	X	X							
Mapping Information	X	X		X	X					X	X	X	X	X	X	X
Miscellaneous Reference Information	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X

SECTION 3—PERIOD OF PERFORMANCE

The mapping activities outlined in this MAS will begin on July 1, 2005, and will be completed no later than June 30, 2007. The mapping activities may be terminated at the option of FEMA or IDNR in accordance with the provisions of the Partnership Agreement dated April 29, 2004. If these Mapping Activities are terminated; the remaining funds from uncompleted activities, provided by FEMA for this Mapping Activity Statement, will be returned to FEMA.

SECTION 4—FUNDING/LEVERAGE

FEMA is providing funding, in the amount of \$ _____ IDNR for the completion of this Flood Map Project. IDNR shall provide any additional resources required to complete the assigned activities for this Flood Map Project. During the scoping process, additional needs may be identified. Activities associated with any additional needs would be performed based on availability of additional funds

Additional work needed to complete project		% of Project	Managed by	FEMA Contribution	CTP Contribution	% Leverage	Total Project Cost
Activity 10A	Floodplain Mapping (Redelineation Using Effective Flood Profiles and Updated Topographic Data)	54%	IDNR				
Activity 10B	Floodplain Mapping (Refinement or Creation of Zone A)	31%	CBBEL		\$0	0%	
Activity 11	Independent QA/QC Review of Floodplain Mapping (Revised Areas)	8%	IDNR		\$0	0%	
Activity 12	Base Map Acquisition	1%	IDNR	\$0		0%	
Activity 15	Preliminary DFIRM and FIS Report Distribution	1%	IDNR (05)		\$0	0%	
Activity 16	Post-Preliminary Processing	6%	IDNR		\$0	0%	
TOTALS					\$		

FEMA funds identified above are available to be used for the following activities*:

Activities	FUNDABLE?
Activity 1 – Scoping	Yes, up to 10% of total cost
Activity 2 - Outreach	Yes, up to 10% of total cost
Activity 3 – Field Surveys and Reconnaissance	Yes
Activity 4 – Topographic Data Development	No, unless approval given during scoping phase by Regional PO

Table 5-1. Applicable Standards for Project Activities

Applicable Standards	Activities															
	1	2	3	4	5	6, 6A	7, 7A	8	9	10, 10 A, 10 B	11	12	13, 13A	14, 14A	15	16
<i>Guidelines and Specifications for Flood Hazard Mapping Partners</i> , April 2003	X		X	X	X	X	X	X	X	X	X	X	X	X	X	X
American Congress on Surveying and Mapping Procedures	X		X	X	X											
Global Positioning System (GPS) Surveys: National Geodetic Survey (NGS-510), "Guidelines for Establishing GPS-Derived Ellipsoid Heights," November 1997	X		X	X	X											
Engineer Manual 1110-1-1000, <i>Photogrammetric Mapping</i> (USACE), July 1, 2002	X		X	X	X											
Engineer Manual 1110-2-1003, <i>Hydrographic Surveys</i> (USACE), January 1, 2002	X		X													
"Numerical Models Accepted by FEMA for NFIP Usage," Updated April 2003	X					X	X	X	X							
<i>Content Standard for Digital Geospatial Metadata</i> (Federal Geographic Data Committee),	X	X		X	X					X	X	X	X	X	X	X

Activity Number	Activity Description	Applicable Volume, Section/Subsection, and Appendix
		Appendix A, Section A.4 Appendix C, Sections C.1 and C.7 Appendices E, F, G, H, M, and N
6A	Coastal Hazard Analyses	Volume 1, Section 1.4 (specifically Subsection 1.4.2.2) Appendix A, Section A.4 Appendices B, D, M, and N

Table 5-2. Project Activities and Applicable Portions of FEMA Guidelines and Specifications (Cont'd)

Activity Number	Activity Description	Applicable Volume, Section/Subsection, and Appendix
7	Independent QA/QC Review of Hydrologic Analyses	Volume 1, Section 1.4 (specifically Subsection 1.4.1) Appendix A, Section A.4 Appendix C, Section C.2 Appendices E, F, G, H, and M
7A	Independent QA/QC Review of Coastal Hazard Analyses	Volume 1, Section 1.4 (specifically Subsection 1.4.1) Appendix A, Section A.4 Appendices B, D, and M
8	Hydraulic Analyses	Volume 1, Section 1.4 (specifically Subsections 1.4.2.2 and 1.4.2.4) Appendix A, Section A.4 (specifically Subsection A.4.7) Appendix C, Sections C.3 and C.7 Appendices B, E, F, G, H, M and N

Activity Number	Activity Description	Applicable Volume, Section/Subsection, and Appendix
9	Independent QA/QC Review of Hydraulic Analyses	Volume 1, Section 1.4 (specifically Subsection 1.4.1) Appendix A, Section A.4 (specifically Subsection A.4.7) Appendix C, Section C.5 Appendices B, E, F, G, H, and M
10	Floodplain Mapping (Detailed Riverine or Coastal Analysis)	Volume 1, Section 1.4 (specifically Subsection 1.4.2.3) Appendix C, Sections C. 4 and C.6 Appendix D, Sections D.2 (specifically Subsection D.2.7) and D.3 (specifically Subsection D.3.7) Appendices E, F, G, H, K, L, M, and N
10A	Floodplain Mapping (Redelineation Using Effective Flood Profiles and Updated Topographic Data)	Volume 1, Section 1.4 (specifically Subsections 1.4.2.2 and 1.4.2.3) Appendix C, Section C.6 (specifically Subsection C.6.1.3) Appendices K, L, M, and N
10B	Floodplain Mapping (Refinement or Creation of Zone A)	Volume 1, Section 1.4 (specifically Subsection 1.4.2.3) Appendix C, Sections C.4 and C.6 Appendices K, L, M, and N
11	Independent QA/QC Review of Floodplain Mapping (Revised Areas)	Volume 1, Section 1.4 (specifically Subsections 1.4.1 and 1.4.2.3) Appendix C, Sections C.4 and C.6 Appendix D, Sections D.2 (specifically Subsection D.2.7) and D.3 (specifically Subsection D.3.7) Appendices E, F, G, H, K, L, and M
12	Base Map Acquisition and Preparation	Volume 1, Section 1.3 (specifically Subsection 1.3.1.8) and 1.4 (specifically Subsections 1.4.3.1 and 1.4.3.2) Appendix A, Section A.1 (specifically Subsection A.1.1)

Activity Number	Activity Description	Applicable Volume, Section/Subsection, and Appendix
13	DFIRM Production (Non-Revised Areas)	Volume 1, Section 1.4 (specifically Subsections 1.4.2.2, 1.4.2.3, and 1.4.3.2) Appendices K, L, M, and N
13A	Independent QA/QC Review of DFIRM Production (Non-Revised Areas)	Volume 1, Section 1.4 (specifically Subsections 1.4.2.2, 1.4.2.3, and 1.4.3.2) Appendices K, L, and M
14	DFIRM Production (Merging Revised and Non-Revised Areas)	Volume 1, Section 1.4 (specifically Subsections 1.4.2.3 and 1.4.3.3) Appendices K, L, M, and N
14A	DFIRM Production (Application of FEMA Graphics and Database Specifications)	Volume 1, Section 1.4 (specifically Subsections 1.4.2.3, 1.4.3.3, 1.4.3.9, and 1.4.3.10) Appendices K, L, M, and N
14B	Independent QA/QC Review of DFIRM Product Meeting FEMA Graphics and Database Specifications	Volume 1, Section 1.4 (specifically Subsections 1.4.2.3, 1.4.3.3, 1.4.3.9, and 1.4.3.10) Appendices K, L, and M
15	Preliminary DFIRM and FIS Report Distribution	Volume 1, Sections 1.4 (specifically Subsections 1.4.2 and 1.4.3) and 1.5 (specifically Subsection 1.5.1) Appendices J, K, L, and M
16	Post-Preliminary Processing	Volume 1, Section 1.5 (specifically Subsection 1.5.2) Appendices J, K, L, and M

SECTION 6—SCHEDULE

The activities documented in this MAS shall be completed in accordance with the project schedule below. If changes to this schedule are required, the responsible Mapping Partner shall coordinate with FEMA and the other Mapping Partners in a timely manner.

Activities	RESPONSIBLE PARTNER(S)	DATE DUE
Activity 3 – Field Surveys and Reconnaissance	IDNR	9/30/05
Activity 6 –Hydrologic Analyses	IDNR	9/30/05
Activity 8 – Hydraulic Analyses	CBBEL	12/31/05
Activity 9 – Independent QA/QC Review of Hydraulic Analyses	IDNR	3/31/06
Activity 10 – Floodplain Mapping (Detailed Riverine or Coastal Analysis)		
Activity 10A – Floodplain Mapping (Redelineation Using Effective Flood Profiles and Updated Topographic Data)		
Activity 10B – Floodplain Mapping (Refinement or Creation of Zone A)	CBBEL	3/31/06
Activity 11 – Independent QA/QC Review of Floodplain Mapping (Revised Areas)	IDNR	3/31/06
Activity 12 – Base Map Acquisition	IDNR	3/31/06
Activity 15 – Preliminary DFIRM and FIS Report Distribution	IDNR	6/30/06
Activity 16 – Post-Preliminary Processing	IDNR / PBS&J	6/30/07

SECTION 7—CERTIFICATIONS

Activity 3 (Field Surveys and Reconnaissance) and Activity 4 (Topographic Data Development)

A Registered Professional Engineer or Licensed Land Surveyor shall certify topographic data, in accordance with 44 CFR 65.5(c). Certification of topographic data by the American Society for Photogrammetry and Remote Sensing is also acceptable.

Activity 6 (Hydrologic Analyses), Activity 8 (Hydraulic Analyses), Activity 10 (Floodplain Mapping– Detailed Riverine or Coastal Analysis), Activity 10A (Floodplain Mapping {Redelineation Using Effective Flood Profiles and Updated Topographic Data}), and Activity 10B (Floodplain Mapping {Refinement or Creation of Zone A})

- A Registered Professional Engineer shall certify hydrologic and hydraulic analyses and data in accordance with 44 CFR 65.6(f).
- A Registered Professional Engineer or Licensed Land Surveyor shall certify topographic information in accordance with 44 CFR 65.5(c).
- Any levee systems to be accredited will be certified in accordance with 44 CFR 65.10(e).

Activity 10 (Floodplain Mapping– Detailed Riverine or Coastal Analysis), Activity 10A (Floodplain Mapping {Redelineation Using Effective Flood Profiles and Updated Topographic Data}), and Activity 10B (Floodplain Mapping {Refinement or Creation of Zone A}), Activity 11 (Independent QA/QC Review of Floodplain Mapping {Revised Areas}), Activity 13 (DFIRM Production {Non-Revised Areas}), Activity 14 (DFIRM Production {Merging Revised and Non-Revised Information}), and Activity 14A (DFIRM Production {Application of FEMA Graphics and Database Specifications})

The DFIRM metadata files shall include a description of the horizontal and vertical accuracy of the DFIRM base map and floodplain information.

Activity 12 (Base Map Acquisition and Preparation)

- A community official or responsible party shall provide written certification that the digital data meet FEMA minimum standards and specifications.
- The responsible Mapping Partner shall provide documentation that the digital base map can be used by FEMA. Please note that uploading base map data to the MIP does not constitute agreement that the digital base map can be used by FEMA. Documentation that the digital base map can be used by FEMA will still be required.

Certifications must be made at the time the intermediate data is submitted. For example, if hydrologic data is submitted, certification will be required at the time it is submitted.

SECTION 8—TECHNICAL ASSISTANCE AND RESOURCES

Project Team members may obtain copies of FEMA-issued LOMCs, archived engineering backup data, and data collected as part of the Mapping Needs Assessment Process from the NSP, who may be contacted through your Regional Project Officer.

General technical and programmatic information, such as FEMA 265 and the Quick-2 computer program, can be downloaded from the FEMA Web site (<http://www.fema.gov/fhm/>). Specific technical and programmatic support may be provided through the NSP; such assistance should be requested through the FEMA Project Officer specified in Section 12 of this MAS.


Project Team members also may consult with the FEMA Regional Project Officer to request support in the areas of selection of data sources, digital data accuracy standards, assessment of vertical data accuracy, data collection methods or subcontractors, and GIS-based engineering and modeling training.

- Updates to the MIP, and other FEMA status information systems in accordance with requirements in Volumes 1 and 3 of *Guidelines and Specifications for Flood Hazard Mapping Partners*; and Section 10;-and
- E-mail, facsimile transmissions, and letters, as required.

SECTION 12—POINTS OF CONTACT

The points of contact for this Flood Map Project are Mary Jo Mullen, the FEMA Regional Project Officer; Suzie Delay, Project Manager for IDNR; or subsequent personnel of comparable experience who are appointed to fulfill these responsibilities. When necessary, any additional assistance of FEMA should be requested through the FEMA Regional Project Officer.

Each party has caused this MAS to be executed by its duly authorized representative.




Todd P. Tande
Deputy Director
Indiana Department of Natural Resources



Date



Terry Reuss Fell
Regional Project Officer
Federal Emergency Management Agency, Region 5



Date